

1966 OPERATING SUMMARY

1. 13

BERTIE

water treatment plant

TD 367 .A56 B47 1966 MOE

MINISTRY OF THE ENVIRONMENT

ONTARIO WATER RESOURCES COMMISSION

Division of Plant Operations

TD 367 .A56 B47 1966 Bertie: water treatment plant.

81616



ONTARIO WATER RESOURCES COMMISSION

OFFICE OF THE GENERAL MANAGER

Members of the Bertie Local Advisory Committee, Township of Bertie.


Gentlemen:

We are pleased to submit to you the 1966 Operating Summary for the Bertie Water Treatment Plant, OWRC Project No. 59-W-47.

It is hoped that our joint participation in efforts to protect your water will have even more success in the coming year.

Yours very truly,

D. S. Caverly, General Manager.



Laboratory Library 125 Resources Rd. Etobicoke, Ontario M9P 3V6 Canada



ONTARIO WATER RESOURCES COMMISSION

801 BAY STREET TORONTO 5

J. A. VANCE, LL.D. CHAIRMAN

J. H. H. ROOT, M.P.P. VICE-CHAIRMAN D. S. CAVERLY GENERAL MANAGER

W. S. MACDONNELL
COMMISSION SECRETARY

General Manager, Ontario Water Resources Commission.

Dear Sir:

I am happy to present you with the 1966 Operating Summary for the Bertie Water Treatment Plant, OWRC Project No. 59-W-47.

The report offers a concise summary of operating data for the year and comparisons with previous years where these are applicable and significant.


Yours very truly,

B. C. Palmer, P. Eng.,

Director,

Division of Plant Operations.





FOREWORD

• This operating summary contains complete information on the management of the project during 1966. It contains a concise review of the year's plant operation, significant financial details, and a visual presentation in graphs and charts of technical performance.

The information will be of value to interested parties in assessing the adequacy of the project at this time and its ability to meet future requirements.

The report is the result of co-operation by several groups within the Division of Plant Operations. These include the statistics section and the technical publications section. The Division of Finance and the draughting section of the Division of Sanitary Engineering were also closely associated with its publication.

The Regional Operations Engineer, however, has had the primary responsibility for the content, and will be happy to answer any questions regarding it.

CONTENTS

| Foreword | • | • | • | • | • | • | • | • | • | • | • | • | • | • | • | • | 1 |
|-------------|-----|---|---|---|---|---|---|---|---|---|---|---|----|------|------|-----|-------|
| Title Page | • | • | • | • | • | • | | • | • | • | • | • | • | • | • | • | 3 |
| '66 Review | • | • | • | • | • | • | • | • | • | • | • | • | • | • | • | • | 5 |
| Project Cos | ts | • | • | • | • | • | • | • | • | • | • | • | • | • | • | • | 6 |
| Operating C | ost | s | • | • | • | • | • | • | • | • | • | • | • | • | • | • | 7 |
| Process Dat | ta | • | | • | • | • | • | • | • | • | • | • | • | • | • | • | 9 |
| Conclusions | | | | | | | | | | | | | In | side | e ba | ıck | cover |

BERTIE

water treatment plant

operated for

THE TOWNSHIP OF BERTIE

by the

ONTARIO WATER RESOURCES COMMISSION

CHAIRMAN: Dr. James A. Vance

VICE-CHAIRMAN: J. H. H. Root, M. P. P.

COMMISSIONERS

W.D. Conklin, Q.C. H.E. Brown

D. A. Moodie

L.E. Venchiarutti

GENERAL MANAGER: D.S. Caverly

ASSISTANT GENERAL MANAGERS

L.E. Owers

K. H. Sharpe A. K. Watt

F. A. Voege

COMMISSION SECRETARY

W.S. MacDonnell

DIVISION OF PLANT OPERATIONS

DIRECTOR:

B. C. Palmer

Assistant Director: C. W. Perry Regional Supervisor: A. C. Beattie Operations Engineer: R. S. McKittrick

801 Bay Street

Toronto 5

Digitized by the Internet Archive in 2015

366 REVIEW

The Township of Bertie Water Treatment Plant operated successfully in 1966, processing a total of 469.93 million gallons of water. This is an increase of 26.5% over 1965. A peak flow of 3.51 M.G.D. was pumped in July.

The total operating costs for 1966 were \$45,349.85 for a cost of \$96.51 per million gallons. This is a decrease of 15.2% from the 1965 cost per million gallons and is due to the increase in plant flow in 1966.

The treated water quality was satisfactory in 1966 with a slight increase in treated water turbidities noted during the year. The bacteriological quality of the water was entirely satisfactory on the basis of bacteriological samples taken during the year.

PROJECT STAFF

The staff complement at the Bertie Township plant consists of five regular employees and one casual. There is 24 hour supervision of the plant, including both process and equipment. During 1965, operator J. Donnelly retired due to ill health and was replaced by C. Clark, the former casual operator. The position vacated by Mr. Clark was filled by L. Holmes.

PROJECT COSTS

| NET CAPITAL COST (Final) (Long Term Debt to OWRC) | \$ <u>763, 735. 45</u> |
|---|------------------------|
| Debt Retirement Balance at Credit (Sinking Fund) December 31, 1966 | \$ 96,593.93 |
| BILLINGS | |
| Net Operating | \$ 45,349.85 |
| Debt Retirement | 15, 412.00 |
| Reserve | 4, 349. 68 |
| Interest Charged | 42, 969. 53 |
| TOTAL | \$ <u>108,081.06</u> |
| RESERVE ACCOUNT | |
| Balance at January 1, 1966 | \$ 25,505.30 |
| Deposited by Municipality | 4,349.68 |
| Interest Earned | 1,506.22 |
| | \$ 31, 361. 20 |
| Less Expenditures | |
| Balance at December 31, 1966 | \$ 31,361.20 |

MONTHLY OPERATING COSTS


| MONTH | TOTAL EXPENDITURE | PAYROLL | CASUAL PAYROLL | FUEL | POWER | CHEMICAL | GENERAL SUPPLIES | EQUIPMENT | REPAIRS B MAINTENANCE | SUNDRY |
|-------|-----------------------------|------------------------|-------------------|--------------------------|----------|-----------------|---------------------|--------------------|--------------------------|---------------------|
| JAN | 2003,70 | 1839.21 | 142,56 | | | | 3.28 | | | 18,65 |
| FEB | 3246.59 | 1790.74 | 142,56 | 181.78 | 886.87 | 123 .7 5 | 46,29 | | | 74,60 |
| MARCH | 3171.80 | 1838.13 | 134,64 | 161.78 | 866.70 | | 69.43 | | 60.42 | 40.70 |
| APRIL | 4349,96 | 3058 .7 3 | 145.18 | 141.53 | 866.11 | | 67.23 | 76.74 | | (5 _• 56) |
| MAY | 3239.01 | 1903,41 | 114.80 | 1 3 3 .7 8 | 900.79 | 14.00 | 92,34 | | | 79.89 |
| JUNE | 40 16 . 75 | 2096,12 | 89,63 | 34 .7 8 | 912.16 | 93.00 | 63.41 | | 9.94 | 667.71 |
| JULY | 4387.79 | 1886,881 | 275.90 | 21.18 | 1033,13 | 185.63 | 35,20 | | 907.73 | 42.14 |
| AUG | 4317.36 | 1982,61 | 307,66 | 4.38 | 1445.04 | 329.51 | 40,35 | 34 _e 58 | 66,94 | 106.29 |
| SEPT | 5 47 4 . 85 | 3261.39 | 492,27 | 4. 18 | 1303,52 | | 65 . I 5 | | 291.08 | 57,26 |
| ост | 3323,53 | 1660.47 | 454,71 | 6,38 | 999.02 | | 59,83 | | 120.94 | 2 2. 18 |
| NOV | 3297.86 | 1929,26 | 189.74 | 22.78 | 919.82 | 103.13 | 80.83 | | 6.71 | 45.59 |
| DEC | 4520 _• 65 | 1913.13 | 102.40 | 200.85 | 1843.70 | | 131.06 | 42.12 | 175.23 | 112.16 |
| TOTAL | 45349.85 | 25 160 _• 08 | 2592.05 | 963,40 | 11976.86 | 849.02 | 754.40 | 153.44 | 1638,99 | 1261,61 |

BRACKETS INDICATE CREDIT


YEARLY OPERATING COSTS

| YEAR | M.G. TREATED | TOTAL COST | COST PER THOUSAND GALLONS |
|------|--------------|-------------|------------------------------|
| 1963 | 387,069 | \$38,040,12 | \$0.10 |
| 1964 | 381,524 | \$40,425,88 | \$0.11 |
| 1965 | 370,564 | \$42,165,16 | \$0.11 |
| 1966 | 469,934 | \$45,349,85 | \$0.10 |

1966 OPERATING COSTS



TOTAL ANNUAL COST



Process Data

GENERAL


The treatment of water at the Bertie Township plant consists of raw water screening, microstraining to remove algae and gross solids, and disinfection by the addition of chlorine.

The following data provide information regarding plant flows, the quality of raw and treated water and the chlorine dosage necessary to maintain a safe product.


FLOW


During 1966 a total of 469.93 million gallons of water was supplied to industries and residents in the municipality. The average daily flow was 1.29 million gallons, up 26.5% from 1965 and the maximum daily flow of 3.51 million gallons occurred on July 17, 1966.

Flows were again characteristically high in June, July and August during the racing and peak tourist season. The trend continued towards higher average daily flows during the year with a more abrupt increase in flow during the peak months than has been experienced in any previous year. The probability plot of total daily flows indicates the above noted features.



PERCENT OF TIME FLOW IS EQUAL TO OR GREATER THAN





PERCENT OF TIME TURBIDITY IS EQUAL TO OR GREATER THAN

TURBIDITY

A definition of turbidity may be found on the graph at left. The Ontario Water Resources Commission objective for drinking water suggests a maximum turbidity of 5 ppm. This objective was achieved 75% of the time in 1966, as opposed to 78% of the time in 1965.

BACTERIOLOGICAL ANALYSIS

A total of 96 samples were submitted to the Ontario Water Resources Commission laboratories for bacteriological analysis in 1966. A total of 72 treated water samples were taken from the plant and the distribution system and all of these were classified as grade "A" or satisfactory.

CHEMICAL ANALYSIS

During 1966 samples of raw and treated water were analysed for iron, pH and fluorides. The results of these analyses along with accepted standards for good quality water are shown in the table below.

| LOCATION | IRON * | <u>рН</u> | FLUORIDES* |
|----------------------------------|--------|------------|------------|
| Raw Water | 0.28 | 8.0 | 0.1 |
| Dist. System North | 0.25 | 8.1 | 0.1 |
| Dist. System East | 0.12 | 8.1 | 0.1 |
| Dist. System West | 0.14 | 8.1 | 0.1 |
| OWRC Water Quality Objectives | 0.3 | 6.7 to 8.5 | 1.0 |

Note: * measured in ppm

CHLORINATION

| MONTH | PLANT FLOW (MG) | POUNDS CHLORINE | DOSAGE RATE (PPM) |
|-----------|--------------------|--------------------|----------------------|
| JANUARY | 27.842 | 255 | 0,92 |
| FEBRUARY | 25. 482 | 245 | 0.96 |
| MARCH | 28. 576 | 298 | 1.04 |
| APRIL | 29. 581 | 292 | 0.99 |
| MAY | 33.431 | 400 | 1. 20 |
| JUNE | 53. 942 | 766 | 1.42 |
| JULY | 80.364 | 1260 | 1. 57 |
| AUGUST | 57.760 | 765 | 1. 32 |
| SEPTEMBER | 37.022 | 434 | 1. 17 |
| OCTOBER | 35.403 | 381 | 1.08 |
| NOVEMBER | 31. 137 | 316 | 1. 01 |
| DECEMBER | 29. 394 | 282 | 0.96 |
| TOTAL | 469.934 | 5694 | |
| AVERAGE | 39. 161 | 474 | 1. 21 |

COMMENTS

A total of 5694 pounds of chlorine were required in 1966 for disinfection as opposed to 4417 pounds in 1965. The increased consumption is due to an increase in water treated during the year.


CONCLUSIONS

There was an increase in the total plant flow during 1965. This was due to both an increase in consumption during the peak summer months as well as an increase in average consumption during the rest of the year.

The bacteriological quality of the treated water was satisfactory during the year. There was a slight increase in treated water turbidities during the year indicating an increase in the raw water turbidities.

On July 14 a heavy algae blanket drifted over the plant intake and was subsequently drawn into the low lift pump wells. This was the first serious incident involving algae since start-up of the plant in 1961. The severe algae condition persisted for a period of ten days. At one stage it became necessary to shut the plant down while the staff removed the algae accumulations from around low lift pump intake screens. It is not anticipated that this condition will occur annually but in the event of a reoccurrence the plant staff will be in a better position to cope with the situation through the experience gained this past year.

By reason of a well executed preventative maintenance and housekeeping program, the plant structure, equipment and grounds were in excellent condition at the close of 1966. The staff are to be commended for their efforts in maintaining a high standard of excellence.



Bertie: water treatment plant.

81616

